

TYNGSBOROUGH SEWER COMMISSION

Weekly Construction Update

Phase 1 West Sewer Construction Project

APRIL 15, 2016

227919.01

Construction

- Installed gravity sewer main on Flint Road towards Upton Road.
- Revoli started a second crew on Middlesex Road installing erosion control.
- Revoli to continue gravity sewer main construction on Flint Road next week.
- Revoli to install manhole at bend of Flint and Upton Road on Wednesday, 4/20. At this time, the road will be completely blocked. Revoli coordinated with Fire Dept. and they may station a truck on the blocked side.
- W&C contacted Republic Waste Services and they are scheduled to pick up trash on Flint/Upton Road before 7:00am on Tuesday, 4/19.
- Revoli to relocate manhole structures further from road intersections.

Environmental Monitoring

- Revoli corrected dewatering issue and added straw wattles upstream of wetland near Flint Pond Pump Station per MassDEP's request. W&C/Norse Environmental/Revoli coordinating with MassDEP regarding associated sedimentation.

Progress Summaries

Location	Sewer Main	Service Laterals	Final Paving
Farwell Rd			
Farwell Rd			
Flint Rd	Ongoing		
Flint Easement			
Flint Pond Rd			
Middlesex Rd	Ongoing		
Old Tyng Rd			
Upton Rd	Ongoing		
Westford Rd			
Winslow Rd			

Highlights

- ◆ Continued Gravity Sewer Installation on Flint Road
- ◆ Installed Erosion Control on Middlesex Road
- ◆ Revoli to Continue Construction on Flint Road and Begin Middlesex Road Next Week
- ◆ Flint Road Will Be Temporarily Blocked on Wednesday 4/20
- ◆ Republic Waste Services Scheduled Trash Pick-up Before 7:00am on Tuesday, 4/19

Pump Station	Progress
Bridgeview	0%
Flint Pond	0%
Middlesex Rd	0%