

TYNGSBOROUGH SEWER COMMISSION

Weekly Construction Update

Phase 1 West Sewer Construction Project

227919.01

APRIL 8, 2016

Construction

- Installed gravity sewer main on Flint Road toward Kendall Road from Flint Pond Pump Station.
- Installed gravity sewer main on Flint Road towards Upton Road.
- Revoli to continue gravity sewer main construction on Flint Road next week.
- Revoli to start a second crew on Middlesex Road installing erosion control initially, followed by gravity sewer main on Monday, 4/11.

Environmental Monitoring

- Steve Erickson from Norse Environmental on site 4/8; reviewed erosion control on Flint Road and refreshed wetland flags as necessary.
- W&C to coordinate with MassDEP on frequency of inspections.

Progress Summaries

Location	Sewer Main	Service Laterals	Final Paving
Farwell Rd			
Farwell Rd			
Flint Rd	Ongoing		
Flint Easement			
Flint Pond Rd			
Middlesex Rd	Begin April 2016		
Old Tyng Rd			
Upton Rd	Begin April 2016		
Westford Rd			
Winslow Rd			

Highlights

- ◆ Installed Gravity Sewer on Flint Road
- ◆ Revoli to continue construction on Flint Road
- ◆ Revoli to start second crew on site on Middlesex Road next week.

Pump Station	Progress
Bridgeview	0%
Flint Pond	0%
Middlesex Rd	0%