

TYNGSBOROUGH SEWER COMMISSION

Weekly Construction Update

Phase 1 West Sewer Construction Project

JUNE 3, 2016

227919.01

Construction

- Continued installation of gravity sewer main on Upton Drive and Old Tyng Road.
- Blasting conducted on Upton Drive.
- Installation of gravity sewer main on Upton Drive has been completed.
- Revoli to continue gravity sewer main construction on Old Tyng Road next week.

Environmental Monitoring

- Matt Marro, Tyngsborough Conservation Commission issued report stating that there are no major issues in the Flint Road area as well as the Middlesex Road/Old Tyng Road area.
- Steve Erickson, Environmental Monitor issued report indicating that no action is to be taken in the wetland on Flint Road.

Progress Summaries

Location	Sewer Main	Service Laterals	Final Paving
Farwell Rd			
Farwell Rd			
Flint Rd	Complete		
Flint Easement			
Flint Pond Rd			
Middlesex Rd	Ongoing		
Old Tyng Rd	Ongoing		
Upton Rd	Complete		
Westford Rd			
Winslow Rd			

Highlights

- ◆ Completed installation of gravity sewer main on Upton Drive
- ◆ Continued Installation of Gravity Sewer Main on Old Tyng Road
- ◆ Revoli to Continue Construction on Old Tyng Road Next Week

Pump Station	Progress
Bridgeview	0%
Flint Pond	0%
Middlesex Rd	0%