

## TYNGSBOROUGH SEWER COMMISSION

# Weekly Construction Update

## Phase 1 West Sewer Construction Project

JUNE 17, 2016

227919.01

### Construction

- Continued installation of gravity sewer main on Winslow Road.
- Blasting conducted on Winslow Road to remove ledge.
- Revoli to continue gravity sewer main installation and blasting on Winslow Road next week.
- Sewer service crews to begin work on Flint Road and Upton Drive on Monday, June 20<sup>th</sup>.

### Environmental Monitoring

- Steve Erickson, Norse Environmental issued environmental monitoring report indicating that environmental protection throughout the project is in stable condition and no action is to be taken.

### Progress Summaries

Location	Sewer Main	Service Laterals	Final Paving
Farwell Rd			
Farwell Rd			
Flint Rd	Complete	Begin 6/20	
Flint Easement			
Flint Pond Rd			
Middlesex Rd	On Hold		
Old Tyng Rd	On Hold		
Upton Rd	Complete	Begin 6/20	
Westford Rd			
Winslow Rd	Ongoing		

### Highlights

- ◆ Began installation of gravity sewer main on Winslow Road
- ◆ Blasting on Winslow Road
- ◆ Construction to continue on Winslow Road next week
- ◆ Sewer service crews on Flint Road and Upton Drive starting Monday, June 20<sup>th</sup>

Pump Station	Progress
Bridgeview	0%
Flint Pond	0%
Middlesex Rd	0%