

TYNGSBOROUGH SEWER COMMISSION

Weekly Construction Update

Phase 1 West Sewer Construction Project

MAY 6, 2016

227919.01

Construction

- Installed gravity sewer main and manholes on Flint Road.
- Installed gravity sewer main and manholes on Middlesex Road.
- Continued installation of 8" force main on Middlesex Road.
- Began blasting on Flint Road on Friday, May 6th to continue next week.
- Revoli to continue gravity sewer main construction on Flint Road and sewer/force main on Middlesex Road next week.

Environmental Monitoring

- Work on Flint Road and Middlesex Road are primarily in-the-dry now allowing dewatering efforts to cease.
- Steve Erickson, Environmental Monitored visited and inspected site at Flint Road.

Progress Summaries

Location	Sewer Main	Service Laterals	Final Paving
Farwell Rd			
Farwell Rd			
Flint Rd	Ongoing		
Flint Easement			
Flint Pond Rd			
Middlesex Rd	Ongoing		
Old Tyng Rd			
Upton Rd	Ongoing		
Westford Rd			
Winslow Rd			

Highlights

- ◆ Installation of Gravity Sewer and Force Main on Flint Road
- ◆ Installation of Gravity Sewer and Force Main on Middlesex Road near Old Tyng Rd.
- ◆ Began Blasting on Flint Road
- ◆ Revoli to Continue Construction on Flint Road/Upton Drive and Middlesex Road Next Week

Pump Station	Progress
Bridgeview	0%
Flint Pond	0%
Middlesex Rd	0%