

TYNGSBOROUGH SEWER COMMISSION

Weekly Construction Update

Phase 1 West Sewer Construction Project

MAY 20, 2016

227919.01

Construction

- Continued blasting and installation of gravity sewer main on Flint Road.
- Completed installation of gravity sewer main and force main on southern section of Middlesex Road.
- Began installation of gravity sewer main on Old Tyng Road.
- Construction work has been coordinated with the Town for Memorial Day Weekend.
- Revoli to continue gravity sewer main construction on Flint/Upton Road and gravity sewer main on Old Tyng Road next week.

Environmental Monitoring

- Dewatering not required this week.
- Matt Marro, Tyngsborough Conservation Commission issued an inspection report stating that all locations are in compliance.

Progress Summaries

Location	Sewer Main	Service Laterals	Final Paving
Farwell Rd			
Farwell Rd			
Flint Rd	Ongoing		
Flint Easement			
Flint Pond Rd			
Middlesex Rd	Ongoing		
Old Tyng Rd	Ongoing		
Upton Rd	Ongoing		
Westford Rd			
Winslow Rd			

Highlights

- ◆ Installation of Gravity Sewer and Force Main on Flint Road
- ◆ Completed Installation of Gravity Sewer and Force Main on Middlesex Road near Old Tyng Rd.
- ◆ Began Installation of Gravity Sewer Main on Old Tyng Road
- ◆ Continued Blasting on Flint Road
- ◆ Revoli to Continue Construction on Flint Road/Upton Drive and Old Tyng Road Next Week

Pump Station	Progress
Bridgeview	0%
Flint Pond	0%
Middlesex Rd	0%