

TYNGSBOROUGH SEWER COMMISSION

Weekly Construction Update

Phase 1 West Sewer Construction Project

JUNE 10, 2016

227919.01

Construction

- Completed main sewer line on Flint Road.
- Began installation of gravity sewer main on Winslow Road.
- Blasting conducted on Winslow Road to remove ledge.
- Revoli to continue gravity sewer main installation and blasting on Winslow Road next week.
- Expect sewer service crew to begin work on Flint Road in the next 2 weeks.

Environmental Monitoring

- Wetlands and environmental protection are in stable condition and no action is to be taken.

Progress Summaries

Location	Sewer Main	Service Laterals	Final Paving
Farwell Rd			
Farwell Rd			
Flint Rd	Complete		
Flint Easement			
Flint Pond Rd			
Middlesex Rd	Ongoing		
Old Tyng Rd	Ongoing		
Upton Rd	Complete		
Westford Rd			
Winslow Rd	Ongoing		

Highlights

- ◆ Completed main sewer line on Flint Road
- ◆ Began installation of gravity sewer main on Winslow Road
- ◆ Blasting on Winslow Road
- ◆ Construction to continue on Winslow Road next week
- ◆ Expect service crew on Flint Road within next 2 weeks

Pump Station	Progress
Bridgeview	0%
Flint Pond	0%
Middlesex Rd	0%