

TYNGSBOROUGH SEWER COMMISSION

Weekly Construction Update

Phase 1 West Sewer Construction Project

JUNE 24, 2016

227919.01

Construction

- Sewer service crew began work on Flint Road / Upton Drive and to be continued next week.
- Installation of gravity sewer main and blasting on Winslow Road to be completed next week.
- Installation of gravity sewer main and blasting on Old Tyng Road to be resumed after sewer main installation on Winslow Road is completed.

Environmental Monitoring

- Steve Erickson, Norse Environmental issued environmental monitoring report indicating that environmental protection throughout the project is in stable condition and no action is to be taken.

Progress Summaries

Location	Sewer Main	Service Laterals	Final Paving
Farwell Rd			
Farwell Rd			
Flint Rd	Complete	Ongoing	
Flint Easement			
Flint Pond Rd			
Middlesex Rd	On Hold		
Old Tyng Rd	Ongoing		
Upton Rd	Complete	Ongoing	
Westford Rd			
Winslow Rd	Ongoing		

Highlights

- ◆ Continued installation of gravity sewer main and blasting on Winslow Road
- ◆ Installation of sewer service laterals on Upton Drive / Flint Road
- ◆ Construction to continue on Winslow Road and Flint Road next week
- ◆ Construction to resume on Old Tyng Road after sewer main on Winslow Road is complete

Pump Station	Progress
Bridgeview	0%
Flint Pond	0%
Middlesex Rd	0%