

TYNGSBOROUGH SEWER COMMISSION

Weekly Construction Update

Phase 1 West Sewer Construction Project

JULY 1, 2016

227919.01

Construction

- Sewer service crew completed work on Flint Road / Upton Drive.
- Installation of gravity sewer main and blasting on Winslow Road completed.
- Installation of gravity sewer main and blasting on Old Tyng Road was resumed and to be continued next week.
- Sewer service crew to begin installation of services on Middlesex Road next week.
- Temporary trench patch paving will be installed on Flint Road and Upton Drive within the next 2 weeks.

Environmental Monitoring

- Revoli repaired culvert on Middlesex Road for erosion control.
- Steve Erickson, Norse Environmental issued environmental monitoring report indicating that environmental protection throughout the project is in stable condition and no action is to be taken.

Progress Summaries

Location	Sewer Main	Service Laterals	Final Paving
Farwell Rd			
Farwell Rd			
Flint Rd	Complete	Complete	
Flint Easement			
Flint Pond Rd			
Middlesex Rd	On Hold	Ongoing	
Old Tyng Rd	Ongoing		
Upton Rd	Complete	Complete	
Westford Rd			
Winslow Rd	Complete		

Highlights

- ◆ Completed installation of gravity sewer main and blasting on Winslow Road
- ◆ Completed installation of sewer service laterals on Upton Drive / Flint Road
- ◆ Construction to continue on Old Tyng Road next week
- ◆ Installation of sewer service laterals to begin on Middlesex Road next week
- ◆ Temporary trench patch paving to be installed on Flint Rd / Upton Dr within the next 2 weeks

Pump Station	Progress
Bridgeview	0%
Flint Pond	0%
Middlesex Rd	0%