

## TYNGSBOROUGH SEWER COMMISSION

# Weekly Construction Update

## Phase 1 West Sewer Construction Project

227919.01

JULY 8, 2016

### Construction

- Installation of gravity sewer main and blasting on Old Tyng Road to be completed next week.
- Trenches were jetted on Flint Road / Upton Drive for compaction.
- Sewer service crew began installation of services on Middlesex Road to be continued next week.
- Flint Road / Upton Drive to be paved soon. In the meantime, Revoli will be coming out to fill holes and clean up dust.
- Blasting and sewer main installation to be conducted on Middlesex Road next week.

### Environmental Monitoring

- Easement between Flint Pond Road and Flint Road to be located next week in anticipation of clearing.
- All current erosion controls remain in good condition.

### Progress Summaries

Location	Sewer Main	Service Laterals	Final Paving
Farwell Rd			
Farwell Rd			
Flint Rd	Complete	Complete	
Flint Easement			
Flint Pond Rd			
Middlesex Rd	Ongoing	Ongoing	
Old Tyng Rd	Ongoing		
Upton Rd	Complete	Complete	
Westford Rd			
Winslow Rd	Complete		

### Highlights

- ◆ Installation of gravity sewer on Old Tyng Road.
- ◆ Installation of services on Middlesex Road
- ◆ Construction to continue on Old Tyng Road and Middlesex Road next week
- ◆ Flint Rd / Upton Dr to be paved in the upcoming weeks

Pump Station	Progress
Bridgeview	0%
Flint Pond	0%
Middlesex Rd	0%

### Picture of the Week

In the picture to the right, Revoli is backfilling the trench on Middlesex Road.

