

# TYNGSBOROUGH SEWER COMMISSION

## Weekly Construction Update

### Phase 1 West Sewer Construction Project

JULY 15, 2016

227919.01

#### Construction

- Installation of gravity sewer main and services on Old Tyng Road were completed.
- Pre-drilling was conducted on Middlesex Road for blasting preparation.
- Installation of gravity sewer main and services on Middlesex Road to be continued next week.
- Manholes and sewer main are being
- Manholes and sewer main on Flint Road / Upton Drive are being tested for approval. The road is to be paved soon.

#### Environmental Monitoring

- All current erosion controls remain in good condition.

#### Progress Summaries

Location	Sewer Main	Service Laterals	Final Paving
Farwell Rd			
Farwell Rd			
Flint Rd	Complete	Complete	
Flint Easement			
Flint Pond Rd			
Middlesex Rd	Ongoing	Ongoing	
Old Tyng Rd	Complete	Complete	
Upton Rd	Complete	Complete	
Westford Rd			
Winslow Rd	Complete		

#### Picture of the Week

In the picture to the right, Revoli is excavating the trench for the installation of gravity sewer on Middlesex Road.

#### Highlights

- ◆ Installation of gravity sewer and services completed on Old Tyng Road.
- ◆ Construction to continue on Middlesex Road next week
- ◆ Flint Rd / Upton Dr to be paved in the upcoming weeks

Pump Station	Progress
Bridgeview	0%
Flint Pond	0%
Middlesex Rd	0%

