

## TYNGSBOROUGH SEWER COMMISSION

# Weekly Construction Update

## Phase 1 West Sewer Construction Project

227919.01

JULY 22, 2016

### Construction

- Installation of gravity sewer main and services on Middlesex Road to be continued next week.
- Flint Road / Upton Drive to be paved in the upcoming weeks.

### Environmental Monitoring

- Steve Erickson, Environmental Monitor issued a report on July 18<sup>th</sup> indicating that there have been no erosion or siltation problems. Erosion controls have been installed and are in good condition on Middlesex Road.
- The dewatering basin has been relocated to an area on Flint Pond Road.

### Progress Summaries

Location	Sewer Main	Service Laterals	Final Paving
Farwell Rd			
Farwell Rd			
Flint Rd	Complete	Complete	
Flint Easement			
Flint Pond Rd			
Middlesex Rd	Ongoing	Ongoing	
Old Tyng Rd	Complete	Complete	
Upton Rd	Complete	Complete	
Westford Rd			
Winslow Rd	Complete		

### Highlights

- ◆ Installation of gravity sewer continued to Middlesex Road.
- ◆ Construction to continue on Middlesex Road next week
- ◆ Flint Rd / Upton Dr to be paved in the upcoming weeks

Pump Station	Progress
Bridgeview	0%
Flint Pond	0%
Middlesex Rd	0%

### Picture of the Week

In the picture to the right, Revoli is compacting the trench from the installation of gravity sewer on Middlesex Road.

