

TYNGSBOROUGH SEWER COMMISSION

Weekly Construction Update

Phase 1 West Sewer Construction Project

227919.01

JULY 29, 2016

Construction

- Flint Pond Road easement has been cleared. Erosion control to be installed next week.
- Installation of gravity sewer and services to continue on Middlesex Road next week.
- Flint Road / Upton Drive to be paved in upcoming weeks.

Environmental Monitoring

- Erosion control to be installed on Flint Pond Road easement next week.
- All other erosion control remains in good condition.

Progress Summaries

Location	Sewer Main	Service Laterals	Final Paving
Farwell Rd			
Kendall Rd			
Flint Rd	Complete	Complete	
Flint Easement			
Flint Pond Rd			
Middlesex Rd	Ongoing	Ongoing	
Old Tyng Rd	Complete	Complete	
Upton Rd	Complete	Complete	
Westford Rd			
Winslow Rd	Complete		

Highlights

- ◆ Installation of gravity sewer and services to continue on Middlesex Road.
- ◆ Flint Pond Road easement has been cleared.
- ◆ Flint Rd / Upton Dr to be paved in upcoming weeks.

Pump Station	Progress
Bridgeview	0%
Flint Pond	0%
Middlesex Rd	0%

Picture of the Week

The picture on the right is the Flint Pond Road Easement in the process of being cleared.

