

TYNGSBOROUGH SEWER COMMISSION

Weekly Construction Update

Phase 1 West Sewer Construction Project

AUGUST 5, 2016

227919.01

Construction

- Erosion control installed on Flint Easement.
- Installation of gravity sewer and services to continue on Middlesex Road next week.
- Storm drain repairs being conducted on Middlesex Road to be continued next week.
- Flint Road / Upton Drive to be paved in upcoming weeks.

Environmental Monitoring

- Erosion control installed on Flint Easement.
- Steve Erickson, Environmental Monitor conducted an inspection and issued a report stating that the dewatering basin has been relocated to an area on Flint Pond Road. There are no erosion or siltation problems in the easement.


Progress Summaries

| Location | Sewer Main | Service Laterals | Final Paving |
|----------------|------------|------------------|--------------|
| Farwell Rd | | | |
| Kendall Rd | | | |
| Flint Rd | Complete | Complete | |
| Flint Easement | | | |
| Flint Pond Rd | | | |
| Middlesex Rd | Ongoing | Ongoing | |
| Old Tyng Rd | Complete | Complete | |
| Upton Rd | Complete | Complete | |
| Westford Rd | | | |
| Winslow Rd | Complete | | |

Highlights

- ◆ Construction to continue on Middlesex Road next week.
- ◆ Erosion control installed on Flint Easement.
- ◆ Flint Rd / Upton Dr to be paved in upcoming weeks.

| Pump Station | Progress |
|--------------|----------|
| Bridgeview | 0% |
| Flint Pond | 0% |
| Middlesex Rd | 0% |



Picture of the Week

The picture on the right shows Old Tyng Road being paved last Friday.