

## TYNGSBOROUGH SEWER COMMISSION

# Weekly Construction Update

## Phase 1 West Sewer Construction Project

227919.01

AUGUST 12, 2016

### Construction

- Installation of gravity sewer and services to continue on Middlesex Road next week.
- Storm drain repairs being conducted on Middlesex Road to be continued next week.
- Prep work for Flint Road / Upton Drive paving to begin next week.

### Environmental Monitoring

- Erosion control remains in good condition throughout the project.

### Progress Summaries

| Location       | Sewer Main | Service Laterals | Final Paving |
|----------------|------------|------------------|--------------|
| Farwell Rd     |            |                  |              |
| Kendall Rd     |            |                  |              |
| Flint Rd       | Complete   | Complete         |              |
| Flint Easement |            |                  |              |
| Flint Pond Rd  |            |                  |              |
| Middlesex Rd   | Ongoing    | Ongoing          |              |
| Old Tyng Rd    | Complete   | Complete         |              |
| Upton Rd       | Complete   | Complete         |              |
| Westford Rd    |            |                  |              |
| Winslow Rd     | Complete   |                  |              |

### Picture of the Week

The picture on the right shows a manhole being installed on Middlesex Road with the trench box around it to prevent the trench from caving in.

### Highlights

- ◆ Construction to continue on Middlesex Road next week.
- ◆ Prep work for Flint/Upton paving to begin next week.

