

## TYNGSBOROUGH SEWER COMMISSION

# Weekly Construction Update

## Phase 1 West Sewer Construction Project

227919.01

SEPTEMBER 2, 2016

### Construction

- Flint Road & Upton Drive have been paved. Loam and seeding placed on areas disturbed by construction.
- Installation of gravity sewer and services to continue on Middlesex Road next week.
- Installation of gravity sewer on Flint Easement to continue next week.
- Pre-drilling for ledge on Flint Easement to continue next week.

### Environmental Monitoring

- Erosion control remains in good condition throughout the project.

### Progress Summaries

Location	Sewer Main	Service Laterals	Final Paving
Farwell Rd			
Kendall Rd			
Flint Rd	Complete	Complete	
Flint Easement	Ongoing		
Flint Pond Rd			
Middlesex Rd	Ongoing	Ongoing	
Old Tyng Rd	Complete	Complete	
Upton Rd	Complete	Complete	
Westford Rd			
Winslow Rd	Complete		

### Picture of the Week

The picture on the right is looking down Flint Road from the intersection at Kendall Road. As you can see, the roadway is paved.

### Highlights

- ◆ Flint Road & Upton Drive have been paved.
- ◆ Construction to continue on Middlesex Road and Flint Easement next week.

