

TYNGSBOROUGH SEWER COMMISSION

Weekly Construction Update

Phase 1 West Sewer Construction Project

227919.01

SEPTEMBER 9, 2016

Construction

- Installation of gravity sewer and services to continue on Middlesex Road next week.
- Installation of gravity sewer on Flint Easement to continue next week.
- Pre-drilling for ledge on Flint Easement to continue next week.

Environmental Monitoring

- Steve Erickson, Environmental Monitor issued a report stating that all necessary erosion controls have been installed and the site appears to be in very good condition.

Progress Summaries

Location	Sewer Main	Service Laterals	Final Paving
Farwell Rd			
Kendall Rd			
Flint Rd	Complete	Complete	
Flint Easement	Ongoing		
Flint Pond Rd			
Middlesex Rd	Ongoing	Ongoing	
Old Tyng Rd	Complete	Complete	
Upton Rd	Complete	Complete	
Westford Rd			
Winslow Rd	Complete		

Picture of the Week

The picture on the right is of the Flint Easement after it was cleared and prior to the installation of gravity sewer.

Highlights

- ◆ Construction to continue on Middlesex Road and Flint Easement next week.

