

TYNGSBOROUGH SEWER COMMISSION

Weekly Construction Update

Phase 1 West Sewer Construction Project

227919.01

SEPTEMBER 16, 2016

Construction

- Installation of gravity sewer and services to continue on Middlesex Road next week.
- Installation of gravity sewer began on Westford Road; to be continued next week.
- Installation of gravity sewer on Flint Easement to continue next week.

Environmental Monitoring

- Erosion control remains in good condition throughout the project site.

Progress Summaries

Location	Sewer Main	Service Laterals	Final Paving
Farwell Rd			
Kendall Rd			
Flint Rd	Complete	Complete	
Flint Easement	Ongoing		
Flint Pond Rd			
Middlesex Rd	Ongoing	Ongoing	
Old Tyng Rd	Complete	Complete	
Upton Rd	Complete	Complete	
Westford Rd	Ongoing		
Winslow Rd	Complete		

Picture of the Week

The picture on the right shows Revoli Construction Co. removing ledge from the gravity sewer trench.

Highlights

- ◆ Construction to continue on Middlesex Road, Flint Easement and Westford Road next week.

