

TYNGSBOROUGH SEWER COMMISSION

Weekly Construction Update

Phase 1 West Sewer Construction Project

SEPTEMBER 23, 2016

227919.01

Construction

- Installation of gravity sewer on Middlesex Road to continue next week.
- Next week, second crew will return to continue installing services on Middlesex Road.

Environmental Monitoring

- Steve Erickson, Environmental Monitor issued a report stating that all erosion controls remain in very good condition throughout the project site.

Progress Summaries

Location	Sewer Main	Service Laterals	Final Paving
Farwell Rd			
Kendall Rd			
Flint Rd	Complete	Complete	
Flint Easement	On Hold		
Flint Pond Rd			
Middlesex Rd	Ongoing	Ongoing	
Old Tyng Rd	Complete	Complete	
Upton Rd	Complete	Complete	
Westford Rd	On Hold		
Winslow Rd	Complete		

Highlights

- ◆ Construction to continue on Middlesex Road next week.

Picture of the Week

The picture on the right shows Revoli Construction Co. paving on Middlesex Road on Friday, September 23rd.

