

TYNGSBOROUGH SEWER COMMISSION

Weekly Construction Update

Phase 1 West Sewer Construction Project

227919.01

SEPTEMBER 30, 2016

Construction

- Installation of gravity sewer and services on Middlesex Road to continue next week.
- Installation of gravity sewer on Middlesex Road at Route 113 intersection at the Tyngsborough Bridge next week.

Environmental Monitoring

- Erosion controls remain in good condition throughout the project site.

Progress Summaries

Location	Sewer Main	Service Laterals	Final Paving
Farwell Rd			
Kendall Rd			
Flint Rd	Complete	Complete	
Flint Easement	On Hold		
Flint Pond Rd			
Middlesex Rd	Ongoing	Ongoing	
Old Tyng Rd	Complete	Complete	
Upton Rd	Complete	Complete	
Westford Rd	On Hold		
Winslow Rd	Complete		

Picture of the Week

The picture on the right shows a manhole, sewer main, and a service lateral installed on Middlesex Road.

Highlights

- ◆ Construction to continue on Middlesex Road next week.
- ◆ Construction on Middlesex Road to be near the Tyngsborough Bridge.

