

TYNGSBOROUGH SEWER COMMISSION

Weekly Construction Update

Phase 1 West Sewer Construction Project

OCTOBER 7, 2016

227919.01

Construction

- Installation of gravity sewer and services on Middlesex Road to continue next week.
- Installation of gravity sewer on Middlesex Road at Route 113 intersection at the Tyngsborough Bridge to continue next week.

Environmental Monitoring

- Steve Erickson, Environmental Monitor issued report stating that silt bags are installed in all catch basins and the site appears to be in very good condition.

Progress Summaries

Location	Sewer Main	Service Laterals	Final Paving
Farwell Rd			
Kendall Rd			
Flint Rd	Complete	Complete	
Flint Easement	On Hold		
Flint Pond Rd			
Middlesex Rd	Ongoing	Ongoing	
Old Tyng Rd	Complete	Complete	
Upton Rd	Complete	Complete	
Westford Rd	On Hold		
Winslow Rd	Complete		

Picture of the Week

The picture on the right shows Revoli Construction Co. paving at the intersection of Middlesex Road (Route 3A) and Kendall Road (Route 113).

Highlights

- ◆ Construction to continue on Middlesex Road next week.
- ◆ Construction on Middlesex Road to be near the Tyngsborough Bridge.

