

## TYNGSBOROUGH SEWER COMMISSION

# Weekly Construction Update

## Phase 1 West Sewer Construction Project

227919.01

NOVEMBER 18, 2016

### Construction

- Installation of gravity sewer on Middlesex Road completed up to Farwell Road.
- Installation of gravity sewer and service laterals on Westford Road to continue next week.
- Installation of silt fence and silt sock on Westford Road.
- No construction on Thanksgiving Day.

### Environmental Monitoring

- All environmental controls remain in good shape throughout the project.

### Progress Summaries

Location	Sewer Main	Service Laterals	Final Paving
Farwell Rd	On Hold	On Hold	
Kendall Rd			
Flint Rd	Complete	Complete	
Flint Easement	On Hold		
Flint Pond Rd			
Middlesex Rd	On Hold	On Hold	
Old Tyng Rd	Complete	Complete	
Upton Rd	Complete	Complete	
Westford Rd	Ongoing	Ongoing	
Winslow Rd	Complete		

### Picture of the Week

The picture on the right shows Revoli Construction Co. excavating the trench on Middlesex Road.

### Highlights

- ◆ Construction on Middlesex Road is on hold.
- ◆ Construction to continue on Westford Road next week.
- ◆ No construction on Thanksgiving Day.

