

# TYNGSBOROUGH SEWER COMMISSION

## Weekly Construction Update

### Phase 1 West Sewer Construction Project

DECEMBER 16, 2016

227919.01

#### Construction

- Construction is on hold for the season.
- Loop detectors have been repaired at all intersections.
- Line painting for traffic lanes completed.
- Pre-drilling holes have been filled.
- All signs and message boards have been taken down.

#### Environmental Monitoring

- Steve Erickson, Environmental Monitor performed an inspection indicating that all environmental controls remain in good condition:
  - Silt sacks have been removed from Flint Road and Middlesex Road to prevent damage from ice and snow
  - Erosion controls remain in place on Flint Road

#### Progress Summaries

Location	Sewer Main	Service Laterals	Final Paving
Farwell Rd	On Hold	On Hold	
Kendall Rd			
Flint Rd	Complete	Complete	
Flint Easement	On Hold		
Flint Pond Rd			
Middlesex Rd	On Hold	On Hold	
Old Tyng Rd	Complete	Complete	
Upton Rd	Complete	Complete	
Westford Rd	Complete	Complete	
Winslow Rd	Complete		

#### Picture of the Week

The picture on the right was taken just south of the Tyngsborough Bridge on Middlesex Road. As you can see the sight has been cleared and clean and normal traffic patterns have resumed.

#### Highlights

- ◆ All construction has been put on hold for the season.

